

**STEAM LOCOMOTIVE AND HISTORICAL BOILER HYDROSTATIC PRESSURE TEST
CHECKLIST**

BSB 0600-05 Attachment 7 Rev 3

BOILER INFORMATION

NC NO:	DATE:
--------	-------

MAWP _____ Reference Attachment 3

COMMENTS:

INSPECTION INTERVAL:	INITIAL INTERVAL 3
INSPECTOR NAME:	INSPECTOR SIGNATURE:

For those items that are not applicable indicate "N/A" in REMARKS column.

	DESCRIPTION	ACC	REJ	REMARKS
	HYDROSTATIC TEST			
	BSB calibrated gauge # _____ Was installed on the boiler for comparison. Boiler gauge identification used during the hydrostatic test. _____ Is the gage in calibration? Yes No			
	Has the safety valve been removed? Yes No			
	Temperatures during the test; Water temperature = _____ Metal temperature = _____ The water and metal temperatures must be between 60° F and 120°F during the hydrostatic test.			
	Test pressure = _____ 1. Duration of 10 minutes minimum. 2. The test pressure shall be between the MAWP and 1.25 times the MAWP			
	Leakage observed during the hydrostatic pressure test.			List leaks in "Comments"